




2043678 - Tenderfoot Lodge: Deck Repairs

22784 US HWY 6, Keystone, CO 80435

Work to be carried out by general location for ease of mobilization. This time-line assumes adequate weather for carpentry and staining application. Start date week of June 17th, 2024.

-  - Phase 1 - 3rd floor - Approximately 3 days per deck, 9 days total.
-  - Phase 2 - 3rd floor - 3 days per deck, 15 days total.
-  - Phase 2 - 2nd floor - 3 days per deck, 6 days total.

